



Avon Lake

ENVIRONMENTAL REDEVELOPMENT GROUP, LLC.

July 2023 Update





Safety

- 27060 Accident-Free Hours since 3-10-2023.
- Security issues. None since arrested trespasser on 6-5-23.
- ALERG Safety Committee meets bi-weekly
- ALERG & Trifecta all have fulltime on-site safety representatives
- Task specific Work Plans are reviewed & approved by site team prior to start of new work
- All vendors have a Hazardous Communication Program and conduct morning safety tailgate meetings
- Over 30 on-site workers are First Aid & CPR trained
- Demolition area is encircled with red barrier tape with spotters in the area.
- Recognition Lunches for Safety Performance
- High Risk Plans for Conveyors & Tower











Environmental

- ✓ Kelly Brothers has started the construction of the multi- use trail in the former coal yard using compacted embankment mixture of unrecoverable on-site coal fines/soil.

 Anticipating late summer completion.
- ✓ Engineering/Drawings for City Approval of Reroute of Former Coal Pile Stormwater to City Stormwater Drain were approved on July 11, 2023. Moving on to the bidding process. Targeting late summer stormwater tie into existing storm sewer.
- ✓ Stage 2, Phase II Environmental soil and groundwater testing on North side of Main Plant completed in June.
- ✓ Results of expanded soil lab analysis continues to demonstrate favorable site reuse/redevelopment conditions.







Environmental Risk Reduction




- ✓ Underground tunnel sealing/ pathway closures Complete
- ✓ Off-site coal removal Complete
- ✓ Off-site asbestos removal (2663 tons)— Complete
- ✓ Plant-wide Pb dust vacuuming and off-site disposal Complete
- ✓ Off-site removal/disposal of rad source material Complete
- ✓ Substantial reduction in NPDES industrial process/stormwater discharges
- ✓ Universal Waste (Hg-containing devices) removed off-site—In Process
- ✓ Off-site fly ash removal In Process
- ✓ Off-site transformer oil removal In Process
- ✓ Achievement of Ohio VAP risk-based standards for soil and groundwater
 - In Process











Demolition

Completed Demolition to Date:

- Demolition of coal yard structures has been completed
- Conveyor over Lake Road has been removed.
- Demo of U1-6 Generators has been completed.
- Lake Erie plant intake and discharge have been closed off
- U9 Precipitator Building.
- Complete power shutdown on May 22, 2023
- Demo on the U9 Ductwork and Support Steel has started and is scheduled to be completed by July 17, 2023.
- Removal of U9 Flyash from Silos is scheduled to start next week.
- CEI completed all the transmission line removal on the east side of the plant on May 26. Additional line removal on the west side of the plant had been postponed and is now scheduled for the week of July 17, 2023.









Avon Lake Project Schedule



Activity Description	Actual/Planned Start	Actual/Planned Finish
Close on the Property	4/4/22 (A)	
Power Station Demolition	4/4/22 (A)	12/11/24
Asbestos Abatement	4/25/22 (A)	6/16/23(A)
Asset Recovery/Salvage	6/20/22 (A)	7/7/23
Plant-Wide Demolition	4/4/22 (A)	12/11/24
Coal Recovery	5/31/22 (A)	1/26/23 (A)
Plant Site Remediation	8/8/22 (A)	8/24/24
Site Restoration Complete		12/17/24