



AVON Lake ENVIRONMENTAL REDEVELOPMENT GROUP, LLC.

March 2023 Update









- ALERG Safety Committee meets bi-weekly
- ALERG, ARC & Trifecta all have fulltime on-site safety representatives
- Task specific Work Plans are reviewed & approved by site team prior to start of new work
- All vendors have a Hazardous Communication Program and conduct morning safety tailgate meetings
- Over 35 on-site workers are First Aid & CPR trained
- Demolition area is encircled with red barrier tape with spotters in the area.
- All plant employees celebrated their safety performance as Alerg provided a Taco Truck for lunch.







Environmental

Coal Yard Phase 2 Groundwater Site Investigation Completed

- ✓ Groundwater sampling & analysis from a site-wide network of groundwater monitoring wells was conducted in February 2023.
- ✓ Groundwater flows northwesterly across coal yard toward Lake Erie.
- ✓ Shallow groundwater sits above a low permeability, protective shale layer.
- Groundwater sample results are being compared to Ohio VAP Standards
 Generic Unrestricted Potable Use Standards (GUPUS).
- ✓ A Clean Phase I & II ESA will be sought to facilitate property transfer.





Abatement

- Abatement of Boilers 9 & 10 & to be completed in a few weeks.
- Scaffolding of Boiler 11 for containment building is complete and the

containment will be built starting next week.

- Abatement in B-House(Boilers 1-8) is scheduled to run thru March 31.
- 8 EPA site visits to date with no violations
- Averaging eight 40 yard dumpsters per week leaving the site.
- Asbestos Removed From Site:
 - 1159.57 Tons of asbestos friable materials
 - 204.52 Tons of asbestos non-friable materials









Demolition

Completed Demolition

- Demolition of coal yard structures has been completed
- Conveyor over Lake Road has been removed
- CEI 345 KV Service to building has been disconnected
- Lake Erie plant intake and discharge have been closed off
- Completion of the Demolition of Precipitator #9 is scheduled for April 28, 2023.
- Putting the plan in motion to start depowering the plant & moving to diesel generators.
- Demo of U1-4 Generators has been started.
- CEI tentatively planning additional transmission line removal starting in May. ODOT has requested that they be out of the area by June 1 to facilitate the paving project.



Avon Lake Environmental redevelopment group, llc.









- Coal yard ponds and ditch have been cleaned
- Rail removal in the yard has been completed
- Rail removal across Walker Rd planned for the late spring
- Removal of Walker Rd crossing gates has been completed.
- Coal yard storm water basin design is in progress.
- Working on preliminary design of bike path using approved coal yard material.
- Getting cost to remove pond dredging's.
- Materials Removed From Site:
 - Over 36,000 Tons of coal have been removed from site



Avon Lake Project Schedule



| Activity Description | Actual/Planned Start | Actual/Planned Finish |
|---------------------------|----------------------|-----------------------|
| Close on the Property | 4/4/22 (A) | |
| Power Station Demolition | 4/4/22 (A) | 12/11/24 |
| Asbestos Abatement | 4/25/22 (A) | 5/26/23 |
| Asset Recovery/Salvage | 6/20/22 (A) | 7/7/23 |
| Plant-Wide Demolition | 4/4/22 (A) | 12/11/24 |
| Coal Recovery | 5/31/22 (A) | 1/26/23 (A) |
| Plant Site Remediation | 8/8/22 (A) | 8/24/24 |
| Site Restoration Complete | | 12/17/24 |